



GOVERNMENT OF INDIA

ITI LIMITED CIVIL DEPARTMENT

BANGALORE PLANT

DOORVANI NAGAR BANGALORE 560016

CIVIL WORKS FOR CONSTRUCTION OF PRE CAST
COMPOUND WALL AT ELECTRONIC CITY PLANT
ITI LIMITED BANGALORE

ENQUIRY NO / DATE:		ITI/CE/NIT/22/2022-23 / 29.10.2022	DUE DATE:	12.11.2022 @ 12pm	QUOTATION REFERENCE / DATE	
NAME OF THE SUPPLIER						
FULL ADDRESS :						
TEL NO. & MOBILE NO:						
e-MAIL ID :						
GST #:						
MSME UDYAM REGISTRATION REFERENCE:						
Sl. no.	Item Description	Qty	Unit	Rate	Amount inclusive of all Taxes	Remarks
1	Providing and fixing of pre cast concrete wall M35 grade upto height of 9 feet inclusive of foundation 2*2*2.5 feet	160	rmt		-	
2	Steel work welded in built up sections/ framed work, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer using structural steel etc. as required. In gratings, frames, guard bar, ladder, railings, brackets, gates and similar works	217.00	kg		-	
3	Supply of RBT WIRE WITH BLADE PROFILE STRIP 0.40MM TO 0.45MM, WIRE DIA=2.50MM, PER COIL 100 MTR LENGTH APPROX	640.00	meter		-	
4	Fixing of RBT Wire	640.00	meter		-	
5	SUPPLY OF G I CONCERTINA COILS SIZE OF COIL: 450MM DIA GI COLD ROLLED CARBON STRIP THICKNESS: 0.40MM TO 0.45MM WIDTH OF TAPE: 12 MM APPROX, CORE WIRE: HIGH CARBON STEEL 2.50MM, SPIRALS 40 NOS. STRETCHABLE LENGTH: 5MTRS LENGTH APPROX	160.00	meter		-	
6	Fixing of G I CONCERTINA COILS	160.00	meter		-	
7	Painting with synthetic enamel paint of approved brand and manufacture of required colour to give an even shade :Two or more coats on new / old work over an under coat of suitable shade with ordinary paint of approved brand and manufacture	20.00	sqm		-	
8	Providing and laying in position cement concrete of specified grade excluding the cost of centering and shuttering - All work up to plinth level :1:3:6 (1 Cement : 3 coarse sand (zone-III) derived from natural sources : 6 graded stone aggregate 20 mm nominal size derived from natural sources)	11.20	cum		-	
9	Earth work in excavation by mechanical means (Hydraulic excavator)/ manual means over areas (exceeding 30 cm in depth, 1.5 m in width as well as 10 sqm on plan) including getting out and disposal of excavated earth lead upto 50 m and lift upto 1.5 m, as directed by Engineer-in-charge. All kinds of soil	36.80	cum		-	
10	Brick work with common burnt clay F.P.S. (non modular) bricks of class designation 7.5 in foundation and plinth in: Cement mortar 1:6 (1 cement : 6 coarse sand)	36.80	cum		-	
11	CEMENT PLASTER (IN COARSE SAND) 15 mm cement plaster on the rough side of single or half brick wall of mix : 1:6 (1 cement: 6 coarse sand)	73.60	sqm		-	

12	Finishing walls with 100% Premium acrylic emulsion paint having VOC less than 50 gm/litre and UV resistance as per IS 15489:2004, Alkali & fungal resistance, dirt resistance exterior paint of required shade (Company Depot Tinted) with silicon additives. New work (Two or more coats applied @ 1.43 litre/ 10 sqm. Over and including priming coat of exterior primer applied @ 0.90 litre/10 sqm.	878.05	sqm		-	
TOTAL (Inclusive of All Taxes)					0.00	