



GOVERNMENT OF INDIA

ITI LIMITED CIVIL DEPARTMENT

BANGALORE PLANT

DOORVANI NAGAR BANGALORE 560016

BID for
Construction of Pre-cast Compound wall
at South Avenue Road near KR Puram Hospital

ENQUIRY NO / DATE:		ITI/CE/NIT/29/2022-23 / 10.11.2022	DUE DATE:	25.11.2022 @ 12pm	QUOTATION REFERENCE / DATE	
NAME OF THE SUPPLIER						
FULL ADDRESS :						
TEL NO. & MOBILE NO:						
e-MAIL ID :						
GST #:						
MSME UDYAM REGISTRATION REFERENCE:						
Sl. no.	Item Description	Qty	Unit	Rate	Amount inclusive of all Taxes	Remarks
1	Providing and fixing of pre cast concrete wall upto height of 7 feet	432.00	rmt		-	
2	Steel work welded in built up sections/ framed work, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer using structural steel etc. as required. In gratings, frames, guard bar, ladder, railings, brackets, gates and similar works	608.00	kg		-	
3	Supply of RBT WIRE WITH BLADE PROFILE STRIP 0.40MM TO 0.45MM, WIRE DIA=2.50MM, PER COIL 100 MTR LENGTH APPROX	1296.00	meter		-	
4	Fixing of RBT Wire	1296.00	meter		-	
5	SUPPLY OF G I CONCERTINA COILS SIZE OF COIL: 450MM DIA GI COLD ROLLED CARBON STRIP THICKNESS: 0.40MM TO 0.45MM WIDTH OF TAPE: 12 MM APPROX, CORE WIRE: HIGH CARBON STEEL 2.50MM, SPIRALS 40 NOS. STRETCHABLE LENGTH: 5MTRS LENGTH APPROX	432.00	meter		-	
6	Fixing of G I CONCERTINA COILS	432.00	meter		-	
7	Painting with synthetic enamel paint of approved brand and manufacture of required colour to give an even shade :Two or more coats on new / old work over an under coat of suitable shade with ordinary paint of approved brand and manufacture	54.00	sqm		-	
8	Demolishing brick work manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material within 50 metres lead as per direction of Engineer-in-charge. In cement mortar	130.00	cum		-	
TOTAL (Inclusive of All Taxes)					0.00	